



**District School Board
Ontario North East**

SCHOOL RENEWAL INVESTMENT REPORT 2024-2025				
School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
*Various Facilities	Phone Systems Upgrade	03/01/2023	08/31/2026	8%
Bertha Shaw Public School	Classroom Upgrades	06/27/2025	08/31/2025	0%
Bertha Shaw Public School	Boiler Replacement	04/30/2024	08/31/2025	0%
Bertha Shaw Public School	HVAC Upgrades	04/30/2024	08/31/2025	0%
Bertha Shaw Public School	Exterior Cladding Upgrades	06/27/2025	08/31/2025	0%
Bertha Shaw Public School	Exterior Doors & Hardware Replacement	03/07/2025	08/31/2025	0%
Central Public School	Sitework	06/27/2023	08/31/2025	79%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Central Public School	Stairwell Repairs	07/08/2024	08/31/2025	10%
Central Public School	Classroom Upgrades	06/27/2025	08/31/2025	0%
Central Public School	Exterior Wall Repairs	06/27/2025	08/31/2025	0%
Central Public School	Electrical Upgrades	06/26/2024	11/30/2024	97%
Central Public School	Interior Door Hardware Replacement	07/02/2024	11/06/2024	97%
Clayton Brown Public School /Hearst HS	Changeroom Upgrades	06/27/2025	08/31/2025	0%
Clayton Brown Public School /Hearst HS	Real Time Energy Monitoring	06/27/2022	08/31/2025	74%
Clayton Brown Public School /Hearst HS	Electrical Upgrades	12/15/2022	12/31/2024	85%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Clayton Brown Public School /Hearst HS	Camera Upgrades	06/27/2025	08/31/2025	0%
Clayton Brown Public School /Hearst HS	Interior Door Hardware Replacement	09/20/2024	08/31/2025	82%
Ecole Secondaire Cochrane High/Cochrane Public School	Gas Line Relocation	05/27/2024	08/31/2025	15%
Ecole Secondaire Cochrane High/Cochrane Public School	Main Water Line Valve Replacement	06/27/2025	08/31/2025	2%
Ecole Secondaire Cochrane High/Cochrane Public School	Gymnasium and Changeroom Upgrades	06/27/2024	08/31/2024	100%
Ecole Secondaire Cochrane High/Cochrane Public School	Roof Replacement	06/27/2025	08/31/2025	0%
Ecole Secondaire Cochrane High/Cochrane Public School	Exterior Windows and Doors Replacement	06/27/2025	08/31/2025	0%
Ecole Secondaire Cochrane High/Cochrane Public School	Washroom Renovations	06/27/2026	08/31/2026	0%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Ecole Secondaire Cochrane High/Cochrane Public School	Interior Door Hardware Replacement	06/03/2024	08/31/2025	2%
Ecole Secondaire Cochrane High/Cochrane Public School	Washroom Renovations	06/25/2024	08/31/2025	13%
Elk Lake Public School	Main Entrance Walkway Upgrades	06/27/2025	08/31/2025	0%
Elk Lake Public School	Septic System Upgrades	11/11/2024	11/30/2024	0%
Elk Lake Public School	Ceiling Replacement	06/27/2025	08/31/2025	0%
Englehart High School	Accessible Washroom	06/27/2025	08/31/2025	0%
Englehart High School	Ventilation Upgrades	06/27/2025	08/31/2025	0%
Englehart High School	Electrical Upgrades	12/15/2022	12/30/2024	83%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Englehart High School	Interior Door Hardware Replacement	07/15/2024	12/30/2024	88%
Englehart High School	Building Automation System Upgrades	04/13/2023	12/30/2025	2%
Englehart High School	Air Handling Unit Optimization	08/26/2024	08/31/2025	0%
Englehart High School	Non Destructive U/S Testing	01/15/2025	03/31/2025	0%
Englehart High School	Washroom Renovations	07/08/2024	08/31/2025	10%
Englehart Public School	Exterior Storm Drainage Upgrades	06/27/2025	08/31/2025	0%
Englehart Public School	Site Drainage Upgrades	06/27/2025	08/31/2025	0%
Englehart Public School	Roof Replacement	06/27/2025	08/31/2025	0%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Englehart Public School	Interior Door Hardware Replacement	06/27/2025	08/31/2025	0%
Englehart Public School	Air Handling Unit Optimization	08/26/2024	08/31/2025	0%
Federal Public School	Site Drainage Upgrades	06/27/2025	08/31/2025	0%
Federal Public School	Interior Door Hardware Replacement	07/02/2024	03/31/2025	44%
Federal Public School	Millwork and Washroom Upgrades	05/13/2024	03/31/2025	85%
Federal Public School	Building Automation System Upgrades	04/13/2023	12/30/2025	0%
Golden Avenue Public School	Gymnasium Upgrades	06/27/2025	08/31/2025	0%
Golden Avenue Public School	Exterior Shell Upgrades	06/27/2025	08/31/2025	0%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Golden Avenue Public School	Classroom Upgrades	06/27/2025	08/31/2025	0%
Golden Avenue Public School	Universal Washroom	06/27/2025	08/31/2025	0%
Golden Avenue Public School	Air Handling Unit Optimization	06/21/2024	08/31/2025	32%
Golden Avenue Public School	Building Automation System Upgrades	04/13/2023	12/30/2025	0%
Golden Avenue Public School	Electrical Upgrades	12/15/2022	12/30/2024	54%
Golden Avenue Public School	Air Handling Unit Optimization	08/26/2024	08/31/2025	0%
Golden Avenue Public School	Interior Door Hardware Replacement	09/03/2024	08/31/2025	96%
Iroquois Falls Public School	Site Upgrades	06/27/2025	08/31/2025	1%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Iroquois Falls Public School	Exterior Shell Upgrades	06/27/2025	08/31/2025	0%
Iroquois Falls Public School	Electrical Upgrades	06/27/2025	08/31/2025	0%
Iroquois Falls Public School	Access Control Upgrades	04/09/2024	11/01/2024	100%
Iroquois Falls Secondary School	Site Upgrades	07/02/2024	09/09/2024	100%
Iroquois Falls Secondary School	Roof Replacement	06/27/2025	08/31/2025	0%
Iroquois Falls Secondary School	Roof Drain Upgrades	06/27/2025	08/31/2025	0%
Iroquois Falls Secondary School	Exterior Doors & Hardware Replacement	06/27/2025	08/31/2025	0%
Iroquois Falls Secondary School	Locker Replacement	06/27/2025	08/31/2025	0%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Iroquois Falls Secondary School	Changeroom Renovations	06/27/2026	12/31/2026	0%
Iroquois Falls Secondary School	Boiler Replacement	02/15/2023	12/31/2024	98%
Iroquois Falls Secondary School	Interior Door Hardware Replacement	10/29/2024	08/31/2025	1%
Iroquois Falls Secondary School	Access Control Upgrades	04/09/2024	11/01/2024	100%
Iroquois Falls Secondary School	Exterior Doors and Joint Sealant Replacement	05/29/2024	11/30/2024	99%
Iroquois Falls Secondary School	Electrical Upgrades	12/05/2023	08/31/2026	64%
Iroquois Falls Secondary School	Elevator Retrofit	12/14/2023	12/31/2024	0%
Iroquois Falls Secondary School	Boiler Distribution Piping Replacement	07/02/2024	08/31/2025	44%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Iroquois Falls Secondary School	Ventilation Upgrades	06/27/2025	08/31/2026	0%
Iroquois Falls Secondary School	Washroom Renovations	07/15/2024	03/31/2025	33%
Joseph H. Kennedy Public School	Millwork Replacement	06/27/2025	08/31/2025	0%
Joseph H. Kennedy Public School	AC Replacement	06/27/2025	08/31/2025	0%
Joseph H. Kennedy Public School	Interior/Exterior Door Hardware Replacement	06/27/2025	08/31/2025	0%
Joseph H. Kennedy Public School	Washroom Renovations	07/22/2024	08/31/2025	28%
Joseph H. Kennedy Public School	Elevator Installation	06/27/2025	12/30/2025	7%
Joseph H. Kennedy Public School	Window Replacement	05/31/2023	12/30/2024	98%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Joseph H. Kennedy Public School	RAAC Panel Reinforcement	07/22/2024	03/31/2025	34%
Kapuskasing District HS/Diamond Jubilee PS	Plumbing Retrofit	07/15/2024	03/31/2025	63%
Kapuskasing District HS/Diamond Jubilee PS	Camera Replacement	06/27/2025	08/31/2025	0%
Kapuskasing District HS/Diamond Jubilee PS	Air Handling Unit Optimization	08/26/2024	08/31/2025	0%
Kerns Public School	Heating Fuel System Upgrades	10/16/2024	11/30/2024	0%
Kerns Public School	Electrical Upgrades	12/15/2022	12/31/2024	87%
Kirkland Lake District Composite School	Access Control Upgrades	10/29/2024	01/30/2025	0%
Kirkland Lake District Composite School	LED Lighting Retrofit	06/18/2024	03/31/2025	72%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Kirkland Lake District Composite School	Stair Treads/Risers Replacement	06/27/2025	08/31/2025	0%
New Liskeard Public School	Site Upgrades	07/22/2024	08/31/2025	76%
New Liskeard Public School	Site Drainage Upgrades	06/27/2025	08/31/2025	0%
New Liskeard Public School	Electrical Upgrades	06/26/2024	01/15/2025	97%
New Liskeard Public School	Classroom Upgrades	06/27/2025	08/31/2025	0%
New Liskeard Public School	Classroom Upgrades	06/27/2025	08/31/2025	0%
Pinecrest Public School	Electrical Upgrades	06/26/2024	01/30/2025	95%
Pinecrest Public School	Interior Door Hardware Replacement	05/01/2024	12/30/2024	86%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Pinecrest Public School	Millwork Replacement	06/27/2025	08/31/2025	0%
Pinecrest Public School	Washroom Renovations	06/27/2025	08/31/2025	0%
Pinecrest Public School	Roof Replacement	06/27/2025	08/31/2025	0%
Pinecrest Public School	Washroom Renovations	06/12/2023	12/31/2025	99%
Pinecrest Public School	Building Automation System Upgrades	04/13/2023	12/30/2025	0%
R. Ross Beattie Public School	Interior Door Hardware Replacement	07/29/2024	03/31/2025	0%
R. Ross Beattie Public School	Boiler Room Exhaust Upgrades	08/19/2024	03/31/2025	20%
R. Ross Beattie Public School	Classroom Upgrades	06/27/2025	08/31/2025	0%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
R. Ross Beattie Public School	Lighting Fixture Upgrades	06/27/2025	08/31/2025	0%
R. Ross Beattie Public School	Air Handling Unit Optimization	08/26/2024	08/31/2025	0%
R. Ross Beattie Public School	Home Economics Renovations	06/19/2023	12/31/2024	99%
Roland Michener Secondary School	Parking Lot and Bus Drop Off Upgrades	04/11/2023	12/31/2024	98%
Roland Michener Secondary School	Track Upgrades	06/27/2025	08/31/2026	0%
Roland Michener Secondary School	Site Drainage Upgrades	06/27/2025	08/31/2025	0%
Roland Michener Secondary School	Interior Renovations & Ventilation Upgrades	07/01/2023	03/31/2025	84%
Roland Michener Secondary School	Interior Doors and Hardware Replacement	02/12/2024	03/31/2025	66%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Roland Michener Secondary School	Locker Replacement	02/01/2024	11/05/2024	100%
Roland Michener Secondary School	Washroom Renovations	07/15/2024	03/31/2025	66%
Roland Michener Secondary School	Electrical Upgrades	07/08/2024	03/31/2026	8%
Roland Michener Secondary School	Exterior Building Upgrades	06/27/2025	10/30/2025	0%
Roland Michener Secondary School	Science Lab Upgrades	06/27/2025	10/30/2025	0%
Roland Michener Secondary School	Ventilation Upgrades	06/27/2025	12/30/2025	0%
Roland Michener Secondary School	Exterior Door Replacement	06/27/2025	08/31/2025	0%
Roland Michener Secondary School	Classroom Upgrades	06/27/2025	08/31/2025	0%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Roland Michener Secondary School	Camera Replacement	06/27/2025	08/31/2025	0%
Roland Michener Secondary School	PRS Washroom Renovations	06/27/2025	08/31/2025	0%
Roland Michener Secondary School	Boiler Replacement	06/27/2026	10/15/2026	0%
Roland Michener Secondary School	Non destructive U/S testing	01/15/2025	03/31/2025	0%
Schumacher Public School	Parking Lot Expansion and Paving	06/27/2025	08/31/2025	0%
Schumacher Public School	Plumbing Upgrades	07/15/2024	10/15/2024	99%
Schumacher Public School	Electrical Upgrades	06/26/2024	01/15/2025	97%
Schumacher Public School	Building Automation System Upgrades	04/13/2023	12/30/2025	0%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Schumacher Public School	Air Handling Unit Optimization	08/26/2024	08/31/2025	0%
Smooth Rock Falls Public School	Parking Lot Drainage Upgrades	06/27/2025	08/31/2025	1%
Smooth Rock Falls Public School	Electrical Upgrades	06/11/2024	03/31/2025	96%
Smooth Rock Falls Public School	Building Automation System Upgrades	04/13/2023	12/30/2025	3%
Smooth Rock Falls Public School	Air Handling Unit Optimization	08/26/2024	08/31/2025	0%
Temagami Public School	Exterior Stairs Replacement	06/27/2025	08/31/2025	0%
Temagami Public School	Entrance Walkway Upgrades	06/27/2024	08/31/2025	34%
Temagami Public School	Elevator Installation	06/27/2025	12/30/2025	0%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Temagami Public School	RAAC Panel Reinforcement	07/23/2024	08/01/2025	9%
Temagami Public School	Window Replacement	05/24/2024	08/01/2025	5%
Timiskaming District Secondary School	Site Upgrades	06/27/2025	08/31/2025	84%
Timiskaming District Secondary School	Hoist Replacement	05/13/2024	10/15/2024	100%
Timiskaming District Secondary School	Dust Collector Replacement	06/27/2025	11/30/2025	11%
Timiskaming District Secondary School	Ventilation Upgrades	07/12/2023	08/31/2025	62%
Timiskaming District Secondary School	Locker Replacement	06/27/2025	08/31/2025	0%
Timiskaming District Secondary School	Hydronic Heating Upgrades	08/31/2025	12/30/2026	6%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Timiskaming District Secondary School	Gym Roof Reinforcement	05/13/2024	12/30/2024	91%
Timiskaming District Secondary School	Interior Doors and Hardware Replacement	07/17/2023	03/31/2025	0%
Timmins Centennial Public School	Stairwell Flooring Replacement	06/27/2025	08/31/2025	0%
Timmins Centennial Public School	Flooring Replacement	06/27/2025	08/31/2025	0%
Timmins Centennial Public School	Interior Partition Structure Upgrades	06/27/2025	08/31/2025	0%
Timmins Centennial Public School	Building Automation System Upgrades	04/13/2023	12/30/2025	0%
Timmins Centennial Public School	Air Handling Unit Optimization	08/26/2024	08/31/2025	0%
Timmins High & Vocational School	Receiving Area Upgrades	06/27/2025	08/31/2025	0%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Timmins High & Vocational School	Throwing Event Site Improvements	06/27/2025	08/31/2025	0%
Timmins High & Vocational School	Duct Sealing and VFD Upgrades	08/12/2024	03/31/2025	50%
Timmins High & Vocational School	Science Lab Upgrades	06/27/2025	08/31/2025	0%
Timmins High & Vocational School	Window Replacement	09/15/2023	12/30/2024	99%
Timmins High & Vocational School	Shop Floor Drain Replacement	06/27/2025	08/31/2025	2%
Timmins High & Vocational School	Roof Replacement	02/20/2024	09/12/2024	100%
Timmins High & Vocational School	Chemical Storage Millwork Replacement and Ventilation Upgrades	06/10/2024	12/30/2024	97%
Timmins High & Vocational School	Interior Partition Wall Fireproofing	09/03/2024	08/31/2025	10%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Timmins High & Vocational School	Classroom Structure Upgrades	05/24/2024	03/31/2025	83%
Timmins High & Vocational School	Shower Partition Replacement & Plumbing Upgrades	06/27/2025	08/31/2025	0%
Timmins High & Vocational School	Exterior Door Replacement	06/27/2025	08/31/2025	0%
Timmins High & Vocational School	Electrical Upgrades	12/15/2022	12/30/2024	95%
Timmins High & Vocational School	Interior Room Ventilation Upgrades	04/08/2024	08/31/2025	75%
W. Earle Miller Public School	Classroom Upgrades	06/27/2025	08/31/2025	0%
W. Earle Miller Public School	Interior Door Hardware Replacement	06/27/2025	08/31/2025	78%
W. Earle Miller Public School	Boiler Distribution Piping Re-configuration	06/27/2025	08/31/2025	0%

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
W. Earle Miller Public School	Changeroom Upgrades	06/21/2024	11/12/2024	100%
W. Earle Miller Public School	Air Handling Unit Optimization	08/26/2024	08/31/2025	0%